

Ref. No: REC/N/178/2022

Date: 07 July 2022

## NOTICE

In continuation to the earlier circular bearing Ref. No. REC/N/144/2022 dated. 13.06.2022, it is to be notified for information of all concerned that the electrical shutdown for installation of AC lines in the Multi-storied Teachers' Quarter, JU Main Campus has been rescheduled as follows:

## REVISED SCHEDULE OF ELECTRICALWORKS FOR INSTALLATION OF AC MACHINE WORKS AT JADAVPUR UNIVERSITY MAIN CAMPUS.

LOCATION: MULTISTORIED TEACHERS' QUARTER (G+7 STORIED)

Sl. No	Description of Work/ Event	Old Schedule		Revised Schedule		Remarks
		Starting Date	End Date	Starting Date	End Date	
1	Core Cutting at different floors and fixing of PVC Pipes including necessary concreting work for onward laying of cables.	Not specified	30.06.2022	29.06.2022	03.07.2022	The cause of delay is purely unintentional
2	Laying of Cable from Ground Floor Panel Room to different floors	02.07.2022	05.07.2022	04.07.2022	08.07.2022	
3	Whole Building Electrical Shutdown for 5 hrs	06.07.2022	06.07.2022	11.07.2022	11.07.2022	
4	Whole Building Electrical Shutdown for 2 hrs	07.07.2022	07.07.2022	12.07.2022	12.07.2022	
5	Flat wise electrical shutdown	08.07.2022	13.07.2022	13.07.2022	19.07.2022	

Your kind cooperation in this regard is highly solicited.

REGISTRAR

**Copy to:** System Admin /SS-Estate